



JOHN HARDER & COMPANY FIELD INSTALLATION REPORT

IMPORTANT!

This page must be completed and returned (emailed/std mail) back to John Harder Co. to validate the equipment warranty. This document must be filled out and returned within 7 days of installation date, no later than 45 days after shipment from JHC unless prior written authorization is obtained.

To the installer: Please contact us with any questions or concerns.

Date of Installation:	_____	Installer/Tech Name:	_____
Company Name:	_____		_____
Attachment Model:	_____	Attachment S.N.	_____
Truck Make:	_____	Truck S.N.	_____
Truck Hours:	_____		_____
	_____		_____

Hydraulic Operated Units:

1. Auxiliary line connection pressure and flow rate:
 - 1.1. Record the hydraulic system pressure to the attachment by connecting a pressure gauge to the auxiliary junction at the carriage prior to attachment installation, or by confirming the factory preset auxiliary pressure to this connection. NOTE: John Harder Co. hydraulic attachment system pressure should not exceed 2250 P.S.I. unless otherwise noted.

_____ P.S.I.

- 1.2. Record auxiliary flow rate to the attachment

_____ G.P.M.

Note 1: It is recommended that the auxiliary lines that are to be connected to the attachment be thoroughly flushed prior to connection to prevent any system contamination.

Note 2: Be sure the lift truck hydraulic system has clean oil and a new or clean filter prior to installation of the attachment.

- 2) Operating Properly? Y N If not please contact J.H.C.

Comments/Notes _____

Name _____ Signature _____

Return this form via email, or std. mail to:

Attn: Warranty Administrator
John Harder & Co. 6651 Salzman Industrial Court
St. Louis, MO. 63133
P: 314.381.0050
E: service@johnharderco.com

Below for J.H.C. use

(J.H.C. record truck S.N.(s) in database, and attach this sheet to green copy with W.O.)

Date Received back _____ WO _____